

# NPOI Update

24 March 2014  
Don Hutter





# NPOI Update



## The “BASICS”

- NPOI = Navy Precision Optical Interferometer
- Major funding by Oceanographer of the Navy and Office of Naval Research
- NPOI is collaboration b/w USNO, NRL & Lowell Observatory



- Lowell is science partner & contractor to USNO (infrastructure & ops)
- Several external collaborators, some with independent funding (NMT, TSU)



# NPOI Update



## The NPOI Team:

### USNO:

Paul Shankland  
Don Hutter  
Jim Benson  
Mike DiVittorio  
Bob Zavala

### NRL:

Richard Bevilacqua  
Sergio Restaino  
Tom Armstrong  
Jonathan Andrews  
Ellyn Baines  
Jim Clark  
Henrique Schmitt

### Lowell:

Jeff Hall  
Gerard van Belle  
Bill DeGross  
Lisa Foley  
Victor Garcia  
Jim Gorney  
Jason Sanborn  
Susan Strosahl  
Steve Winchester  
Ron Winner

### AES:

Tim Buschmann  
David Allen

### TSU:

Matt Muterspaugh

### ONR:

8 Navy Reservists

### NMT:


Anders Jorgensen  
Matt Landavaso

# NPOI Update


## Expansion of Imaging Array:

Goal: Infrastructure @ 10 stations for 6 portable siderostats

- Demonstrate multi-baseline bootstrapping (5+ array elements)



- Geosatellite imaging techniques
  - Observe stars and satellites on short bootstrapped baselines
- High precision imaging
  - Observe O stars, solar analogs with 432 m baseline









# CHARA 2014 Science & Technology Review

## NPOI Update



Siderostat



W10




W04





# NPOI Update



E10

E07


E06

E03

E03: siderostat cover  
E06 & E07: operational  
E10: ready to commission



# NPOI Update








CHARA 2014 Science & Technology Review

# NPOI Update



N03: siderostat cover  
N06: TBD (NSF/NMT)  
N07: NAT/WASA cover



Max-Planck-Institut für Radioastronomie








# NPOI Update

## Integration of Long Delay Lines (LDLs):

- Controllers for (72) “Popup” Mirrors constructed, programmed & installed (50% wired in, 25% field tested). Completed this summer.
- Periscope controller design, fabrication of remaining mechanical components, TBD.



Periscope Vacuum Tank and Non-Tracking Long Optical Delay Path



# NPOI Update

## Control Systems Upgrades (1):

- PC-based siderostat controllers (SIDcons) for astrometric & imaging stations (AES) (10 constructed; 1 to finish, 8 installed)

FIBcon

SIDcon





# NPOI Update

## Control Systems Upgrades (2):

- PC-based Fast Delay Line (FDL) control system (AES):


- 6 channel FDL control system
- PC architecture with specialized low-latency Linux Kernel
- Tracking with typical 2-7nm jitter
- In system programmability of all custom-built hardware
- Metrology achieves 1.24nm resolution (sampling at 64kHz)
- Stroke generator:
  - Upload of data per high speed USB2.0
  - 1 mbps samples with 16bit resolution output
- In-system diagnostics of all subsystems and sensors
- In-system tuning of all servos and pre-amps
- Remote control via GUIs and programming APIs
  - Stroke API and FDL Api in Python and C++



# NPOI Update

## Control Systems Upgrades (3):

- New [Fringe Engine](#) for NPOI “classic” beam combiner
  - Hardware finished (AES)
  - Firmware & software (NMT) undergoing on site tests.







# NPOI Update



## VISION beam combiner:

- See Victor Garcia's presentation Tuesday.
- **NSF funded** (TSU)
- 6-beam, visible-light analog of MIRC
  - 11 Oct 2012: First stellar fringes (single Baseline)
  - 15 Jan 2013: First 4 station (6 Baseline) stellar fringes
  - 16 Dec 2013: First bootstrapped fringe tracking (5 stations).
  - Currently fringe tracking to 4<sup>th</sup> magnitude




# NPOI Update





## 1.8m telescope installation (1):

- **Goal:** large aperture array for wide-angle astrometry & visible/near-IR imaging
- **History:**
  - Nov 2010: gifted to Navy (USNO Flagstaff) by CARA
  - May 2012: Infrastructure (construction ready) plans finished
  - July 2012: Special Use Permit from US Forest Service



## • Currently:

- Updating construction cost estimates & contract preparations towards construction start in Fall 2014.
- **Probably** sufficient funds for infrastructure & install (assembly) of 2 telescopes in FY15.






# NPOI Update

## 1.8m telescope installation (2):

### • Future (FY16-17):

- Replace VME-based control system with modified NPOI siderostat controller using existing telescope motors and encoders (AES)
- Complete LDLs (periscope control)
- Vacuum Feed connection to array: (Windows, mirrors, vacuum cans, vacuum pipe & supports from “M7” to existing array)
- Continue AO test bed development (NOFS, w/USNA/Lockheed; to test on NOFS 1.0m &1.55m)





# NPOI Update



## Research / Publications (1):

### USNO – NPOI Astrometric Catalog (UNAC):

- Goal: Catalog of ~ 1000 stars with positions accurate to  $< 16$  mas (tied to ICRF).
- 31 Dec 2013: internal USNO release of **UNAC 1.0**
  - 50 stars (19 nights data), 3 mas formal accuracy (but some bad data)
- April 2014: **UNAC 1.1** expected
  - ~100 stars (~80 nights data)
  - Improved error distribution calc., only data from “locked” baselines





# NPOI Update



## Research / Publications (2):

Refereed papers from *previous 12 months*:

- NPOI Update – Armstrong et al., 2013, J. Astrom. Instrum., 2, 1340002
- $\kappa$  CrB – Baines et al., 2013, ApJ, 771, L17
- 89 Her – Hillen et al., 2013, A&A, 559, A111
- $\zeta$  Ori A - Hummel et al., 2013, A&A, 554, A52
- 10 Stellar Oscillators – Baines et al., 2014, ApJ, 781, 90

See also: presentations here by [Tom Armstrong](#), [Ellyn Baines](#), [Victor Garcia](#) & [Chris Tycner](#)